

Item 24/33

MEETING	Finance & Audit Committee
DATE OF MEETING	24 July 2024
SUBJECT OF THE REPORT	Future Training Provision
STATUS OF REPORT	For publication
PURPOSE OF REPORT	To note
EXECUTIVE SUMMARY	In September 2022 the Authority provided financial approval to improve the operational training facilities for the Service for future sustainability.
	During this meeting it was agreed that the project would be strategically overseen by the Finance & Audit Committee.
	Appendix A to this report provides Members with their third strategic highlight report. This provides the progress of the project, along with the budget position, and an overview of the risks and mitigation and the expected next steps.
	As Members are aware, the progress of this project is reliant upon the Service gaining planning permission for the two sites, both owned by the Service. The Devizes site has been awarded the full planning permission; however, Weymouth has seen a delay. The Service expects a decision for this site in late August.
	Whilst the decision on planning permission is processed the Service continues with the planning and procurement phase of the project.
	A revised timeframe for the delivery of the project will then be developed, following successful approval for Weymouth.

	the Finance & Audit Committee in December 24.
RISK ASSESSMENT	The provision of operational training is a statutory duty under Section 7(2)(b) of the Fire and Rescue Services Act 2004. It is fundamental to ensuring the safety and wellbeing of our staff and communities. The current facilities need significant enhancements to meet the operational and welfare needs of our firefighters and their instructors. As a core statutory duty, the Authority must ensure it has sufficient and suitable training facilities for its firefighters.
COMMUNITY IMPACT ASSESSMENT	An impact analysis has been undertaken to support the development of the two training centres. A community engagement programme is in place for the project and is regularly reviewed.
	The two sites and proposed enhanced provisions for our firefighters will provide a future proofed and sustainable training facilities for our firefighters; to support the communities served.
ENVIRONMENTAL IMPACT ASSESSMENT	Not for purposes of this report
BUDGET IMPLICATIONS	The budget provisions for the project was developed during the Summer 2022 and agreed by the Authority at their meeting in September 2022.
	Members are aware of the significant inflationary costs, impacting the country. Since estimating the initial budget provision, we have seen key construction materials and labour costs increase substantially.
	During October/November 23 an independent Quantity Surveyor supported the Service in undertaking the comprehensive review of the budgetary requirements. The revised estimated budgetary requirement has forecasted an increase from the original budget.
	In December 23, Members of this Committee, successfully achieved support from the full Fire Authority, to increase the budget and gain approval for the delegation to the Chief Fire Officer and Treasurer, in consultation with the Chair and Vice Chair, to award contracts for works following the procurement process, subject to the overall project cost not exceeding an agreed value.

	Furthermore, the Treasurer, where appropriate, will make recommendations to the Authority where underspend could be used to support the capital programme, to avoid additional borrowing.
RECOMMENDATIONS	It is recommended that Members:
	i) Review and note the progress of the project, as detailed within Appendix A.
APPENDICES	Appendix A – Training Centres Strategic Highlight Report
BACKGROUND PAPERS	Future Operational Training Provision. Fire and Rescue Authority. September 2022. An exempt paper in accordance with Section 100A (4) of the Local Government Act 1972.
REPORT ORIGINATOR	Name: Jill McCrae, Assistant Chief Officer, Director of Service Support.
	Email: jill.mccrae@dwfire.org.uk Tel no: 01722 691073

Meeting: 24 July 2024